

Eisenhower Hall (EH) Renovation Planning



Rob Kane

Chief Operating Officer

21 May 2019

*Imagine, Create, and
Secure a Stronger Peace...*



**NATIONAL DEFENSE
UNIVERSITY**
Washington, D.C.

EH HVAC Upgrade/Relocation Planning



Four Main Engineering/Facilities Efforts

- HVAC – Funded (\$3.1M) for initial work on Air Handling Units
- Mold Remediation and Repair
- External (Roof, Windows, Parapet, Caulking, Glazing)
- Pipe Insulation – Internal Aesthetics
- NDU Support (Moving ES and all fixtures from EH to Temp spaces)

Schedule

- 15 March – Commence planning
- 19 March 2019 – Funding Identified and contract let for the HVAC upgrade to EH via the Huntsville office of the United States Army Corps of Engineers (USACE)
- 22 April 2019 – Contract work for the HVAC upgrade commences
- 1 October 2019 – Funding identified and contract let for both the Joint Base Myer - Henderson Hall (JBM-HH)/USACE in-house repairs and other contract work
- 15 October 2019 – Funding identified for the NDU Projects
- 15 November 2019 – All NDU move contracts are submitted to Fleet Logistics Center (FLC) Philadelphia
- 1 December 2019 – Relocation Space for “blocks” of ES and Health & Fitness (H&F) personnel identified for the first half of the HVAC project
- 15 January 2020 – First Block of ES/H&F personnel are relocated to start initial HVAC work
- 1 April 2020 – All spaces identified for occupation by ES and H&F are ready for occupancy
- 30 June 2020 – ES and H&F are relocated and EH is available for HVAC project execution
- 1 January 2021 - ES and H&F return to EH



Questions?